## **WORKDONE ESTIMATE**

Name of the Sub work: Construction of Guard pillars along canal, at WTP, at Murmur head works, Peddapalli Ramagundam Segment, Dist Karimnagar

		Description							74	Amount (Lakh):		4.62	
SI. No	MIR / DG NIC)		No.			Measurements			Quantity	Unit	Rate	Amount	
						L	В	D					AE DATE
1		Earthwork in excavation for structures as per drawing and technical specifications Clause 305.1 including setting out, construction of shoring and bracing, removal of stumps and other deleterious material and disposal upto a lead of 1 km, dressing of sides and bottom and backfilling in trenches with excavated suitable material as per Technical Specification 305 MORD / 304 MORTH For Guard Pillers											
	175/MB Grid/2020/B/P DPL PG	For 1.5 Mts Guard Stones	429	1	0.785	0.30	0.30	0.45	13.65				
									13.65	cum	91.80	1,253.07	16-02-2022
2		M-15 DESIGN MIX CONCRETE, Cement concrete (1:2.5:5)propusing 40 mm,20mm,10mm gauge HG metal including cost &conveyance											
_	175/MB	For Guard Pillers				0.30	0.30	0.45					
		For 1.5 Mts Guard Stones	429	1	0.785	0.50	0.50	0.43	13.65				
	DPL PG								13.65	cum	4986.00	68,058.90	20-02-2022
3													
		aggregate) corresponding to Table 9 of IS 456 using 20mm size graded machine crushed hard granite metal (coarse aggregate) from approved quarry including cost and conveyance of all materials like cement, fine aggregate (sand) coarse aggregate, water etc., to site and including Seigniorage charges, sales & other taxes on all materials including all operational, incidental and labour charges such as machine mixing, laying concrete, curing etc.,complete but excluding cost of steel and its fabrication charges for finished item of work, but excluding centering, shuttering.											
	175/MB	For Guard Pillers				0.23	0.23	1.05					
	Grid/2020/B/P DPL PG	For 1.5 Mts Guard Stones	429	1	0.785	0.23	0.23	1.05	18.72				
	175/MB Grid/2020/B/P DPL PG	For Slope Portion Over Guard Stones	0.052	1	429		0.050		1.12				
4		Supplying, fitting and placing HYSD bar reinforcement in foundation complete as per drawings and technical specifications for Bars below 36 mm dia including over laps and wastage, where they are not welded							19.84	cum	8973.50	1,78,034.2	22-02-202
5		For Guard Pillers Painting with Synthetic Enamel paints - Two Coats - For New							3.19	MT	59701.80	1,90,622.0	19-02-2022
		work											
	175/MB Grid/2020/B/P DPL PG	For Guard Pillers	3.142	1	429	0.23		0.70	216.99				
	175/MB Grid/2020/B/P DPL PG	For Slope Portion Over Guard Stones	3.142	1	429		0.023		31.30				
									248.29	sqm	95.37	23,678.6	26-02-2021
		Total										4,61,647	
												4.62	

Asst Executive Engineer
MB Grid Sub div Ramagundam

Dy Executive Engineer
MB Grid Sub div Ramagundam

Executive Engineer
MB Grid Division Peddapalli

Superintending Engineer MB Grid Circle Karimnagar